




# CANNERY CREEK SEWER UPGRADE PROJECT

27 January 2023

Urban Utilities has been working on innovative solutions to manage the impacts of heavy rain in the Banyo and Northgate areas. The nature-based solution would reduce wet weather overflows, improve the health of Cannery Creek, and enhance liveability in the local area.



Legend	
	Location of the new wet weather pump station on Frederick Street
	Location of the Station Ave site compound
	Progress Park compound

Subscribe to receive project updates:

[networks.community@fultonhogan.com.au](mailto:networks.community@fultonhogan.com.au)

## Project delivery

Work is being delivered in partnership with Urban Utilities and Fulton Hogan Utilities.

The project is being constructed in stages due to working in and around a waterway, subject to weather and site conditions.

The construction methodology will vary around the project from Earnshaw Road to Southern Cross Way:

### Station Avenue:

- The screening chamber construction is well advanced. During extreme wet weather, the sewer network is infiltrated with stormwater, and the network levels rise. Diluted wastewater will flow through the new chamber and activate the screening process before sending the screened water to the new pump station on Frederick Street.
- To connect the screening chamber to the existing maintenance hole in the middle of Station Avenue, Station Avenue between properties 27 and 31 is closed to through traffic until early April 2023 for trenching and pipe laying activities.

### Frederick Street:

- The underground wet weather pump station construction will start from late January 2023.



### Progress Park – O'Farrell Street:

- A site compound will be established in **early February 2023** and the site will be fenced (as marked above) to permit:
  - the delivery of pipes required for the horizontal drilling beneath Nudgee Road
  - Placement of pipes for the new sewer rising main from Station Avenue to Nudgee Road
  - Placement and treatment of soil removed from trenching activities within the creek alignment.

#### Truck access to and from Progress Park:

- Delivery trucks are required to access the area from Toombul Road into Progress Park. (see the truck route below)
- The initial pipe delivery will involve approximately ten (10) semi-trailer loads.
- Throughout the project, additional deliveries will occur intermittently.
- Deliveries will take place between 8:00am – 3:00pm Monday-Friday.
- These initial deliveries will begin early February until late March 2023.

#### Nudgee Road:

- Location of the main project site office, approximately sixty metres from Crockford Street.
- Storage of project required materials.
- Exit and entry pit for the horizontal drilling beneath Nudgee Road and Southern Cross Way.

#### What to expect as part of the project

- The construction of a weir wall off the Station Avenue pedestrian bridge.
- Installation of footpaths and a foot bridge off Carter Street.

#### Delivery route map



Every effort will be made to keep disruption to a minimum for residents in proximity to the project working areas.

We appreciate your patience during these important works and will continue to update you as work progresses.

#### Contact the project team

Let us know how you would like to be kept informed about the construction activities by registering your communication preferences:

Telephone: **1800 573 215**

Email: [networks.community@fultonhogan.com.au](mailto:networks.community@fultonhogan.com.au)

#### Want to see what the project will look like?

To view the designs, scan the QR Code.

